



Kagawasan Avenue, Dumaguete City, Negros Oriental, Philippines 6200 Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph

STATUS OF ONGOING INFRASTRUCTURE PROJECTS AS OF 2ND QUARTER 2024 No. of Extended Location Project Contractor Source of Fund Contract Cost Start Date Actual Variance Status Remarks CD's End Date Infrastructure and Smart Campus Development, The delay is a result of an inadequate Operationalization of Face to Face Classes and ALL Majda Construction supply of materials and manpower. The GAA 2022 Upgrading/Procurement of Equipment - Smart ₱ 8,417,237.04 10-Nov-23 14-Mar-24 46.69% -53.31% Ongoing CAMPUS and Development contractor has not carried out any activity Classrooms for NORSU System (Classroom for the two months. Renovation and AC Installation of 19 Classroom) Infrastructure and Smart Campus Development, Operationalization of Face to Face Classes and Delay is due to the insufficient supply of ALL Majda Construction Upgrading/Procurement of Equipment - Smart GAA 2022 ₱ 8,417,237.04 10-Nov-23 14-Mar-24 72.23% -27.77% Ongoing materials and **CAMPUS** and Development Classrooms for NORSU System (Classroom manpower, No activity for 4 months Renovation and AC Installation of 19 Classroom) Infrastructure and Smart Campus Development, Operationalization of Face to Face Classes and Delay is due to the insufficient supply of ALL Majda Construction Upgrading/Procurement of Equipment - Smart GAA 2022 ₱ 8,417,237.04 10-Nov-23 14-Mar-24 72.83% -27.17% Ongoing materials and manpower, No activity for 5 **CAMPUS** and Development Classrooms for NORSU System (Classroom months Renovation and AC Installation of 19 Classroom) Suspension Order was issued due to A Maquiling CTED Building Campus 2 Phase 1 (NORSU Bais compliance of lacking documents to be BCC2 Construction and Supplemental 2023 ₱ 8,199,999.99 12-Mar-24 270 07-Dec-24 0.41% -2.27% Ongoing submitted to COA to proceed the Campus) Supply demolition A Maquiling The contractor cannot proceed with CTED Building Campus 2 Phase 1 (NORSU Bais BCC2 Construction and Supplemental 2023 ₱ 8,199,999.99 12-Mar-24 270 07-Dec-24 0.41% -2.27% Ongoing construction as they are still awaiting Campus) Supply approved documents from the A Maquiling Construction of the Hotel for BSHM Program The Project is progressing according to BSC Construction and Supplemental 2023 6,200,000.00 12-Mar-24 150 09-Aug-24 11.53% 1.06% Ongoing (NORSU Bayawan-Sta. Catalina Campus) schedule. Supply Delay is due to non-conformance to the A Maquiling Construction of the Hotel for BSHM Program schedule BSC Supplemental 2023 Construction and ₱ 6,200,000.00 12-Mar-24 150 09-Aug-24 36.55% -11.15% Ongoing (NORSU Bayawan-Sta. Catalina Campus) and lack of resources provided. With Supply pending request for Variation order. A Maquiling Delay is due to non-conformance to the Construction of the Hotel for BSHM Program BSC Construction and Supplemental 2023 6,200,000.00 12-Mar-24 150 09-Aug-24 49.18% -14.15% schedule and lack of resources provided. Ongoing (NORSU Bayawan-Sta. Catalina Campus) With pending request for Variation order Supply

Checked and Reviewed by: Prepared by:

ENGR. JESUS B. VILLAFUERTE JR.

ENGR. CHRISTOPHER B. PATRIMONIO

Page 1 of 7 University Engineer Project Development Officer II





Kagawasan Avenue. Dumaguete City, Negros Oriental, Philippines 6200
Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph www.norsu.edu.ph

	STATUS OF ONGOING INFRASTRUCTURE PROJECTS AS OF 2ND QUARTER 2024												
Location	Project	Contractor	Source of Fund	Contract C	Cost Star	t Date	No. of CD's	Extended End Date	Actual	Variance	Status	Remarks	
BSC	Extension of Accreditation Room (Phase 2)	Double MM Builders	STF 2023	₱ 1,656,	991.42 10-Ja	nn-24	90	09-Apr-24	83.03%	-16.97%	Ongoing	The project is facing delays because the contractor cannot proceed with the remaining tasks until additional work, as outlined in a variation order, is approved. Currently, the variation order is in the process of being approved. Upon approval of the variation order, the contractor will be entitled to an additional 25 calendar days due to the extra work.	
BSC	Extension of Accreditation Room (Phase 2)	Double MM Builders	STF 2023	₱ 1,656,	.991.42 10-Ja	n-24	90	09-Apr-24	97.25%	-2.75%	Ongoing	Delay is due to non-conformance to the schedule and lack of resources provided.	
GCC	Construction of a Mini Hotel (Phase 1) NORSU Guihulngan Campus	A Maquiling Construction and Supply	Supplemental 2024	₱ 4,719,	999.99 12-N	lar-24	120	10-Jul-24	0.00%	-3.12%	Ongoing	Contractor to mobilize on site.	
GCC	Construction of a Mini Hotel (Phase 1) NORSU Guihulngan Campus	A Maquiling Construction and Supply	Supplemental 2024	₽ 4,719,	999.99 12-N	ſar-24	120	10-Jul-24	45.55%	-13.15%	Ongoing	Delay is due to non-conformance to the schedule and lack of resources provided.	
GCC	Construction of a Mini Hotel (Phase 1) NORSU Guihulngan Campus	A Maquiling Construction and Supply	Supplemental 2024	₽ 4,719,	.999.99 12-N	ſar-24	120	10-Jul-24	45.73%	-11.15%	Ongoing	Delay is due to non-conformance to the schedule and lack of resources prov	
GCC	Construction of New Administration Building - Phase 2	A Maquiling Construction and Supply	Supplemental 2025	₽ 4,679,	999.99 12-N	lar-24	120	10-Jul-24	3.25%	-5.30%	Ongoing	The delay is due to the late approval of the demolition permit of the affected building.	
GCC	Construction of New Administration Building - Phase 2	A Maquiling Construction and Supply	Supplemental 2025	₽ 4,679,	.999.99 12-M	Iar-24	120	10-Jul-24	3.25%	-5.30%	Ongoing	Delay is due to the late in approval of the demolition form COA of the affected building where the building will be constructed. As suspension of work is issued until COA will issue a certification.	
GCC	Construction of New Administration Building - Phase 2	A Maquiling Construction and Supply	Supplemental 2025	₽ 4,679,	999.99 12-M	Iar-24	120	10-Jul-24	3.45%	-5.30%	Ongoing	Suspension Order was issued due to compliance of lacking documents to be submitted to COA to proceed the demolition	

Checked and Reviewed by:

ENGR. JESUS B. VILLAFUERTE JR.

Prepared by:

ENGR. CHRISTOPHER B. PATRIMONIO

University Engineer Page 2 of 7 Project Development Officer II





carried out any activities for the past five

months

Kagawasan Avenue, Dumaguete City, Negros Oriental, Philippines 6200 Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph

STATUS OF ONGOING INFRASTRUCTURE PROJECTS AS OF 2ND QUARTER 2024 Extended No. of Location Project Contractor Source of Fund Contract Cost Start Date Actual Variance Status Remarks CD's End Date Although the main scope of the project is complete, the contractor remains on-site to Construction of Accreditation Room at 4th Floor, Goyo and Marnie perform additional work specified in a MC1 STF 2023 ₱ 2,795,438.00 10-Jan-24 29-May-24 99.57% -0.43% Ongoing CAS Building Construction Services variation order. Consequently, we cannot declare 100% completion until the excess materials and debris are removed. Supply, Delivery, Installation and Refurbish/Retrofitting for Innovative HM MARS Laboratory The project is currently ahead of its MC1 Supplemental 2023 ₱ 11,239,685.80 11-Mar-24 120 09-Jul-24 18.91% 8.68% Ongoing Laboratory with Digital Broadcast Teaching Instruments Center construction schedule. Technology and Training Supply, Delivery, Installation and Refurbish/Retrofitting for Innovative HM MARS Laboratory The project is currently ahead of its MC1 100.00% 2.60% Supplemental 2023 ₱ 11,239,685.80 11-Mar-24 120 09-Jul-24 Ongoing Laboratory with Digital Broadcast Teaching Instruments Center construction schedule. Technology and Training Supply, Delivery, Installation and Refurbish/Retrofitting for Innovative HM MARS Laboratory The project is currently ahead of its MC1 Supplemental 2023 ₱ 11,239,685.80 11-Mar-24 120 09-Jul-24 76.62% 0.12% Ongoing Laboratory with Digital Broadcast Teaching Instruments Center construction schedule. Technology and Training The delay is a result of an inadequate supply of materials. The outstanding tasks to be complted are as follow: a.Installation of plumbing lines, fittings, Construction of Ground Reservoir at Bajumpandan Supreme Mega and valves. MC2 STF 2021 ₱ 5,869,712.34 11-Jul-22 150 07-Jan-23 95.29% -4.71% Ongoing Structures Inc. b. Application for the water connection to Campus metro Dumaguete Water District Please note that the contractor has not

Checked and Reviewed by: Prepared by:

ENGR. JESUS B. VILLAFUERTE JR.

ENGR. CHRISTOPHER B. PATRIMONIO

Page 3 of 7 Project Development Officer II University Engineer





Kagawasan Avenue. Dumaguete City, Negros Oriental, Philippines 6200
Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph www.norsu.edu.ph

	STATUS OF ONGOING INFRASTRUCTURE PROJECTS AS OF 2ND QUARTER 2024												
Location	Project	Contractor	Source of Fund	Contract Cost	Start Date	No. of CD's	Extended End Date	Actual	Variance	Status	Remarks		
MC2	Expansion of 60 Classroom/Academic Building for Main Campus (Bajumpandan) - A Multi Year Project (Second Bidding)	Keilana Resources and Development Corp.	GAA 2021	₱ 65,592,549.43	13-Jan-22	360	16-Sep-23	77.09%	-22.91%	Ongoing	The negative variance in the project timeline can be attributed to the transition of the contractor's workforce. The project experienced a dormant period lasting almost three months due to budgetary issues faced by the contractor. Additionally, a 120 calendar day time extension was granted, primarily because of overlapping tasks between Phase 1 and Phase 2, resulting in delays in project execution.		
MC2	Expansion of 60 Classroom/Academic Building for Main Campus (Bajumpandan) - A Multi Year Project (Second Bidding)	Keilana Resources and Development Corp.	GAA 2021	₽ 65,592,549.43	13-Jan-22	360	16-Sep-23	91.02%	-8.98%	Ongoing	Negative variance is due to the transition of work force of the contractor. The project was dormant for also 3mons due to budget issue to the contractor.		
MC2	Expansion of 60 Classroom/Academic Building for Main Campus (Bajumpandan) - A Multi Year Project (Second Bidding)	Keilana Resources and Development Corp.	GAA 2021	₱ 65,592,549.43	13-Jan-22	360	16-Sep-23	64.92%	-35.08%	Ongoing	The delay is due to lack of resources/materials on site. It is essential to highlight that no on-site activities have been ongoing for the past four months. Furthermore, it's worth noting that a show cause order (notice of termination) has been issued to the contractor.		
MC2	Expansion of Criminology Gun Range Building for Main Campus (Bajumpandan)	Almana Construction and Development Corporation	GAA 2021	₱ 26,190,000.00	6-Dec-22	330	10-Apr-24	91.03%	-8.97%	Ongoing	Delay is due to the insufficient supply of materials		
MC2	Expansion of Criminology Gun Range Building for Main Campus (Bajumpandan)	Almana Construction and Development Corporation	GAA 2021	₱ 26,190,000.00	6-Dec-22	330	10-Apr-24	92.22%	-7.78%	Ongoing	The delay is due to insufficient supply of materials at site.		
MC2	Expansion of Criminology Gun Range Building for Main Campus (Bajumpandan)	Almana Construction and Development Corporation	GAA 2021	₱ 26,190,000.00	6-Dec-22	330	10-Apr-24	92.52%	-7.48%	Ongoing	Delay is due to the insufficient supply of materials		
MC2	Expansion of Criminology Gunrange Building - Phase 4 at NORSU Bajumpandan Campus	EFV Construction Services	GAA 2023	₱ 4,403,694.34	25-Dec-23	150	23-May-24	64.90%	-22.67%	Ongoing	The delay is due to late delivery of steel deck.		
MC2	Expansion of Criminology Gunrange Building - Phase 4 at NORSU Bajumpandan Campus	EFV Construction Services	GAA 2023	₱ 4,403,694.34	25-Dec-23	150	23-May-24	82.45%	-17.55%	Ongoing	Delay is due to non-conformance to the schedule and lack of resources provided		

Checked and Reviewed by:

ENGR. JESUS B. VILLAFUERTE JR.

Prepared by:

ENGR. CHRISTOPHER B. PATRIMONIO

University Engineer Page 4 of 7 Project Development Officer II





Kagawasan Avenue. Dumaguete City, Negros Oriental, Philippines 6200 18Q19869 Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph www.norsu.edu.ph

STATUS OF ONGOING INFRASTRUCTURE PROJECTS AS OF 2ND QUARTER 2024

Location	Project	Contractor	Source of Fund	Contract Cost	Start Date	No. of CD's	Extended End Date	Actual	Variance	Status	Remarks
MC2	Expansion of Criminology Gunrange Building - Phase 4 at NORSU Bajumpandan Campus	EFV Construction Services	GAA 2023	₱ 4,403,694.3	4 25-Dec-23	150	23-May-24	85.45%	-14.55%	Ongoing	Delay is due to non-conformance to the schedule and lack of resources provided
MC2	Renovation of CAFF Building	EFV Construction Services	Supplemental 2023	₱ 3,577,519.7	75 11-Apr-24	120	05-Sep-24	69.09%	8.89%	Ongoing	The project is currently ahead of its construction schedule.
MC2	Renovation of CAFF Building	EFV Construction Services	Supplemental 2023	₱ 3,577,519.7	75 11-Apr-24	120	09-Aug-24	23.08%	1.82%	Ongoing	The project is currently ahead of its construction schedule.
MC2	Renovation of CAFF Building	EFV Construction Services	Supplemental 2023	₱ 3,577,519.7	75 11-Apr-24	120	09-Aug-24	64.09%	5.89%	Ongoing	The project is currently ahead of its construction schedule.
MC2	Repair and Renovation of the College Of Engineering and Architecture	Silliman Avenue Construction and Supply									
MC2	Road Network Phase 2 (NORSU Bajumpandan Cam	EFV Construction Services	Supplemental 2023	₱ 3,579,587.Z	2 22-Jan-24	120	21-May-24	88.27%	17.51%	Ongoing	The project is currently ahead of its construction schedule.
PAM	Concreting of Road Network with Drainage at Pamplona Campus	PER Construction and Supply	Supplemental 2023	₱ 2,836,474.9	0 8-Apr-24	120	06-Aug-24	9.53%	1.13%	Ongoing	The project is currently ahead of its construction schedule.
PAM	Concreting of Road Network with Drainage at Pamplona Campus	PER Construction and Supply	Supplemental 2023	₱ 2,836,474.9	0 8-Apr-24	120	06-Aug-24	74.30%	5.93%	Ongoing	The project is currently ahead of its construction schedule.
PAM	Concreting of Road Network with Drainage at Pamplona Campus	PER Construction and Supply	Supplemental 2023	₱ 2,836,474.9	0 8-Apr-24	120	06-Aug-24	98.37%	3.01%	Ongoing	The project is currently ahead of its construction schedule.
PAM	Water Distribution System for Pamplona Campus	Silliman Avenue Construction and Supply									
SIA	Completion of Administration Building for Siation Campus (One-Stop-Shop)-Phase 3	Rism Builders and Construction Services Inc.	GAA 2023	₱ 16,999,999.0	00 20-Nov-23	270	05-Oct-24	90.25%	19.75%	Ongoing	The project is currently ahead of its construction schedule.
SIA	Completion of Administration Building for Siation Campus (One-Stop-Shop)-Phase 3	Rism Builders and Construction Services Inc.	GAA 2023	₱ 16,999,999.0	00 20-Nov-23	270	05-Oct-24	93.84%	13.24%	Ongoing	The project is currently ahead of its construction schedule.
SIA	Completion of Administration Building for Siation Campus (One-Stop-Shop)-Phase 3	Rism Builders and Construction Services Inc.	GAA 2023	₱ 16,999,999.0	00 20-Nov-23	270	05-Oct-24	95.48%	4.68%	Ongoing	The project is currently ahead of its construction schedule.

Prepared by:

Checked and Reviewed by:

ENGR. JESUS B. VILLAFUERTE JR.

Page 5 of 7 **University Engineer** Project Development Officer II











Kagawasan Avenue. Dumaguete City, Negros Oriental, Philippines 6200 18Q19869 Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph www.norsu.edu.ph

STATUS OF ONGOING INFRASTRUCTURE PROJECTS AS OF 2ND QUARTER 2024

Location	Project	Contractor	Source of Fund	Con	tract Cost	Start Date		Extended End Date	Actual	Variance	Status	Remarks
SIA	Construction of Campus Canteen at NORSU Siaton Campus	PER Construction and Supply	Supplemental 2023	₽	995,000.00	13-Mar-24	75	27-May-24	18.63%	3.15%	Ongoing	The project is currently ahead of its construction schedule.
SIA	Construction of Campus Canteen at NORSU Siaton Campus	PER Construction and Supply	Supplemental 2023	₽	995,000.00	13-Mar-24	75	27-May-24	87.30%	12.50%	Ongoing	The project is currently ahead of its construction schedule.
SIA	Construction of Student Multi-Purpose Center at NORSU Siaton Campus	Majda Construction and Development	STF 2022	₽	1,097,005.70	29-Dec-23	120	27-Apr-24	8.93%	-91.07%		The delay is due to the late approval of the demolition permit of the affected building.

Prepared by:

Checked and Reviewed by:

ENGR. JESUS B. VILLAFUERTE JR.

University Engineer Page 6 of 7 Project Development Officer II





Kagawasan Avenue. Dumaguete City, Negros Oriental, Philippines 6200 18Q19869 Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph www.norsu.edu.ph

LIST OF COMPLETED INFRASTRUCTURE PROJECTS FOR THE 2ND QUARTER 2024

Location	Project	Contractor	Contract Cost	Start Date	No. of CD's	Original End Date	Extended End Date	Actual	Variance	Status	Remarks
BCC2	New Academic & Administrative Building Campus 2 Phase 2 (One-Stop-Shop) - NORSU BAIS Campus	Rism Builders and Construction Services Inc.	₱8,589,000.00	22-Sep-23	290	08-Jul-24	7/8/2024	100.00%	0.00%	Completed- Accepted	Completed on April 26, 2024 and Accepted on May 21, 2024
BSC	Construction of Farm to Market Road and One-Way Bridge for NORSU Bayawan-Sta. Catalina Campus	HASA Konstrukt and Supply	₱2,700,249.31	01-Nov-23	150	30-Mar-24	3/30/2024	100.00%	0.00%	Completed- Accepted	The one-way bridge has been completed, however, there is a need an additional budget of 1.3M for the road construction leading up to the bridge on both sides. This 1.3M will be sourced out from the mandatory reserve funds.
MC1	Construction of Accreditation Room at 4th Floor, CAS Building	Goyo and Marnie Construction Services	₱2,795,438.00	10-Jan-24	90	09-Apr-24	5/29/2024	100.00%	0.00%	Completed- On Punchlist	Completed on May 15, 2024. Ongoing rectification of punch list
MC2	Repair and Renovation of the College Of Engineering and Architecture	Silliman Avenue Construction and Supply									
MC2	Road Network Phase 2 (NORSU Bajumpano	EFV Construction Services	₱3,579,587.72	22-Jan-24	120	21-May-24	5/21/2024	100.00%	0.00%	Completed- Accepted	The project is currently ahead of its construction schedule.
SIA	Construction of Campus Canteen at NORSU Siaton Campus	PER Construction and Supply	₱995,000.00	13-Mar-24	75	27-May-24	5/27/2024	100.00%	0.00%	Completed- Accepted	Completed on June 10, 2024 and Accepted on June 11, 2024

Prepared by:

Checked and Reviewed by:

ENGR. JESUS B. VILLAFUERTE JR.

ENGR. CHRISTOPHER B. PATRIMONIO

Page 7 of 7 **University Engineer** Project Development Officer II