



Kagawasan Avenue. Dumaguete City, Negros Oriental, Philippines 6200 18Q19869 Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph www.norsu.edu.ph

### STATUS OF ONGOING INFRASTRUCTURE PROJECTS AS OF 2ND QUARTER 2023

Location	Project	Contractor	Source of Fund	Cont	ract Cost	Start Date	No. of CD's	Extended End Date	Actual	Variance	Status	Remarks
BCC2	Completion Of Science And Technology Center For Norsu Bais Campus 2	PER Construction and Supply	GAA 2021	₱	8,700,733.76	30-Nov-22	210	12-Aug-23	59.99%	25.23%	Ongoing	On going
BCC2	Completion Of Science And Technology Center For Norsu Bais Campus 2	PER Construction and Supply	GAA 2021	₱	8,700,733.76	30-Nov-22	210	12-Aug-23	70.77%	-0.66%	Ongoing	Delay is due to installation of main floor tiles.
BCC2	Completion Of Science And Technology Center For Norsu Bais Campus 2	PER Construction and Supply	GAA 2021	₱	8,700,733.76	30-Nov-22	210	12-Aug-23	93.21%	-6.79%	Ongoing	Delay is due to installation of CR tiles, glass, and phenolic partition.
BSC	Construction of Cafeteria Building (Phase 1) for NORSU Bayawan-Sta. Catalina Campus	Alesca Construction Services	STF 2022	₽	1,754,454.74	17-Jan-23	150	16-Jun-23	53.41%	-3.40%	Ongoing	Delay is due to wrong specs of materials (angle bars for trusses) that was delivered on site. The contractor needs to re-order the materials again.
BSC	Construction of Cafeteria Building (Phase 1) for NORSU Bayawan-Sta. Catalina Campus	Alesca Construction Services	STF 2022	₱	1,754,454.74	17-Jan-23	150	16-Jun-23	86.76%	-1.14%	Ongoing	The Project is progressing according to schedule.
BSC	Construction of Cafeteria Building (Phase 1) for NORSU Bayawan-Sta. Catalina Campus	Alesca Construction Services	STF 2022	₱	1,754,454.74	17-Jan-23	150	16-Jun-23	95.00%	3.40%	Ongoing	On going
BSC	Construction Of Training Center Phase 2 At NORSU Bayawan-Sta. Catalina Campus	Alesca Construction Services	STF 2022	₱	1,984,952.77	24-Mar-23	90	22-Jun-23	10.47%	-25.40%	Ongoing	Delay occurs due to the late mobilization. Contractor is currently augmenting material and manpower at site to catch up for the delays.
BSC	Construction Of Training Center Phase 2 At NORSU Bayawan-Sta. Catalina Campus	Alesca Construction Services	STF 2022	₽	1,984,952.77	24-Mar-23	90	22-Jun-23	40.16%	-17.26%	Ongoing	Delay occurs due to the late mobilization. Contractor is currently augmenting material and manpower at site to catch up for the delays.

Prepared by:

Checked and Reviewed by:

**ENGR. JESUS B. VILLAFUERTE JR.** 

**ENGR. CHRISTOPHER B. PATRIMONIO** 

**University Engineer** Page 1 of 5 Project Development Officer II





Kagawasan Avenue. Dumaguete City, Negros Oriental, Philippines 6200 18Q19869 Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph www.norsu.edu.ph

### STATUS OF ONGOING INFRASTRUCTURE PROJECTS AS OF 2ND QUARTER 2023

Project	Contractor	Source of Fund	Cont	ract Cost	Start Date	No. of CD's	Extended End Date	Actual	Variance	Status	Remarks
Completion Of Science And Technology Center For Norsu Mabinay Campus	PER Construction and Supply	GAA 2021	₱	8,700,733.76	30-Nov-22	210	12-Aug-23	65.44%	11.42%	Ongoing	On going
Completion Of Science And Technology Center For Norsu Mabinay Campus	PER Construction and Supply	GAA 2021	₱	8,700,733.76	30-Nov-22	210	12-Aug-23	76.71%	12.69%	Ongoing	On going
Completion Of Science And Technology Center For Norsu Mabinay Campus	PER Construction and Supply	GAA 2021	₱	8,700,733.76	30-Nov-22	210	12-Aug-23	81.83%	7.81%	Ongoing	On going
Megatronics 4th Floor Improvement (NORSU Main Campus)	PER Construction and Supply	STF 2022	₱	2,920,216.32	23-Jan-23	150	22-Jun-23	53.26%	18.40%	Ongoing	On going
Megatronics 4th Floor Improvement (NORSU Main Campus)	PER Construction and Supply	STF 2022	₱	2,920,216.32	23-Jan-23	150	22-Jun-23	83.06%	0.02%	Ongoing	On going
Megatronics 4th Floor Improvement (NORSU Main Campus)	PER Construction and Supply	STF 2022	₱	2,920,216.32	23-Jan-23	150	22-Jun-23	89.74%	18.37%	Ongoing	On going
Completion of the Engineering Three Storey Building Main Campus (Bajumpandan) at NORSU Main Campus 2		GAA 2021	₱	9,003,885.35	5-Dec-22	210	03-Jul-23	16.84%	-12.09%	Ongoing	Delay is due to insufficient supply of materials and manpower.
Completion of the Engineering Three Storey Building Main Campus (Bajumpandan) at NORSU Main Campus 2		GAA 2021	₱	9,003,885.35	5-Dec-22	210	03-Jul-23	57.19%	-42.81%	Ongoing	Delay is due to insufficient supply of materials and manpower.
Completion of the Engineering Three Storey Building Main Campus (Bajumpandan) at NORSU Main Campus 2		GAA 2021	₱	9,003,885.35	5-Dec-22	210	03-Jul-23	29.61%	-22.09%	Ongoing	Delay is due to insufficient supply of materials and manpower.
Construction of Ground Reservoir at Bajumpandan Campus	Supreme Mega Structures Inc.	STF 2021	₱	5,869,712.34	11-Jul-22	150	08-Dec-22	95.29%	-4.71%	Ongoing	Delay is due to the insufficient supply of materials and manpower.
Construction of Ground Reservoir at Bajumpandan Campus	Supreme Mega Structures Inc.	STF 2021	₱	5,869,712.34	11-Jul-22	150	08-Dec-22	88.10%	-11.90%	Ongoing	Delay is due to the insufficient supply of materials and manpower
	Completion Of Science And Technology Center For Norsu Mabinay Campus Completion Of Science And Technology Center For Norsu Mabinay Campus Completion Of Science And Technology Center For Norsu Mabinay Campus Completion Of Science And Technology Center For Norsu Mabinay Campus Megatronics 4th Floor Improvement (NORSU Main Campus) Megatronics 4th Floor Improvement (NORSU Main Campus) Megatronics 4th Floor Improvement (NORSU Main Campus) Completion of the Engineering Three Storey Building Main Campus (Bajumpandan) at NORSU Main Campus 2 Completion of the Engineering Three Storey Building Main Campus (Bajumpandan) at NORSU Main Campus 2 Completion of the Engineering Three Storey Building Main Campus (Bajumpandan) at NORSU Main Campus 2 Construction of Ground Reservoir at Bajumpandan Campus Construction of Ground Reservoir at Bajumpandan	Completion Of Science And Technology Center For Norsu Mabinay Campus Supply Completion Of Science And Technology Center For PER Construction and Norsu Mabinay Campus Supply Completion Of Science And Technology Center For PER Construction and Norsu Mabinay Campus Supply Completion Of Science And Technology Center For PER Construction and Supply Megatronics 4th Floor Improvement (NORSU Main PER Construction and Campus) Supply Megatronics 4th Floor Improvement (NORSU Main PER Construction and Campus) Supply Megatronics 4th Floor Improvement (NORSU Main PER Construction and Campus) Supply Completion of the Engineering Three Storey Severs Construction and Supply Completion of the Engineering Three Storey Severs Construction and Supplies and Realty Development Completion of the Engineering Three Storey Severs Construction and Building Main Campus (Bajumpandan) at NORSU Supplies and Realty Development Completion of the Engineering Three Storey Severs Construction and Supplies and Realty Development Completion of the Engineering Three Storey Severs Construction and Supplies and Realty Development Completion of Ground Reservoir at Bajumpandan Supreme Mega Campus Structures Inc. Construction of Ground Reservoir at Bajumpandan Supreme Mega	Completion Of Science And Technology Center For Norsu Mabinay Campus Supply Completion Of Science And Technology Center For PER Construction and Supply Completion Of Science And Technology Center For PER Construction and Supply Completion Of Science And Technology Center For PER Construction and Supply Completion Of Science And Technology Center For PER Construction and Supply Completion Of Science And Technology Center For PER Construction and Supply Center For PER Construction and Supplies and Realty Center For PER Construction And Per Construction of the Engineering Three Storey Severs Construction and Supplies and Realty Center For PER Construction of General Reservoir at Bajumpandan Supreme Mega Structures Inc.  Construction of Ground Reservoir at Bajumpandan Supreme Mega Structures Inc.	Completion Of Science And Technology Center For Norsu Mabinay Campus  Completion Of Science And Technology Center For Norsu Mabinay Campus  Completion Of Science And Technology Center For Norsu Mabinay Campus  Completion Of Science And Technology Center For Supply  Completion Of Science And Technology Center For PER Construction and Supply  Completion Of Science And Technology Center For PER Construction and Supply  Completion Of Science And Technology Center For PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main Campus)  Supply  Megatronics 4th Floor Improvement (NORSU Main Campus)  Megatronics 4th Floor Improvement (NORSU Main Campus)  Megatronics 4th Floor Improvement (NORSU Main Campus)  Supply  Megatronics 4th Floor Improvement (NORSU Main Campus)  Supply  Megatronics 4th Floor Improvement (NORSU Main Campus)  Supply  STF 2022  P  Main Campus  Megatronics 4th Floor Improvement (NORSU Main Campus (Bajumpandan) at NORSU Supplies and Realty GAA 2021  Main Campus 2  Completion of the Engineering Three Storey  Building Main Campus (Bajumpandan) at NORSU Supplies and Realty GAA 2021  Main Campus 2  Completion of the Engineering Three Storey  Severs Construction and Supplies and Realty GAA 2021  P  Main Campus 2  Completion of Ground Reservoir at Bajumpandan Supreme Mega  STF 2021  P  Construction of Ground Reservoir at Bajumpandan Supreme Mega  STF 2021  P  STF 2021  P	Completion Of Science And Technology Center For Norsu Mabinay Campus Supply GAA 2021 P 8,700,733.76  Completion Of Science And Technology Center For Norsu Mabinay Campus Supply GAA 2021 P 8,700,733.76  Norsu Mabinay Campus Supply GAA 2021 P 8,700,733.76  Norsu Mabinay Campus Supply GAA 2021 P 8,700,733.76  Norsu Mabinay Campus PER Construction and Supply GAA 2021 P 8,700,733.76  Norsu Mabinay Campus PER Construction and Supply Supply Supply STF 2022 P 2,920,216.32  Megatronics 4th Floor Improvement (NORSU Main Campus) PER Construction and Supply Supply STF 2022 P 2,920,216.32  Megatronics 4th Floor Improvement (NORSU Main Campus) PER Construction and Supply Supply STF 2022 P 2,920,216.32  Megatronics 4th Floor Improvement (NORSU Main Campus) PER Construction and Supply Supplies and Realty GAA 2021 P 2,920,216.32  Main Campus 2 Development Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35  Main Campus 2 Severs Construction and Supplies and Realty GAA 2021 P 9,003,885.35	Completion Of Science And Technology Center For Norsu Mabinay Campus  Completion Of Science And Technology Center For PER Construction and Norsu Mabinay Campus  Completion Of Science And Technology Center For PER Construction and Supply  Completion Of Science And Technology Center For PER Construction and Norsu Mabinay Campus  Completion Of Science And Technology Center For PER Construction and Supply  Completion Of Science And Technology Center For PER Construction and Supply  Completion Of Science And Technology Center For PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Campus)  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main Campus)  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main Campus)  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main Campus)  Megatronics 4th Floor Improvement (NORSU Main Campus (Bajumpandan) at NORSU Supplies and Realty GAA 2021  Megatronics 4th Floor Improvement (NORSU Main Campus (Bajumpandan) at NORSU Supplies and Realty GAA 2021  Megatronics 4th Floor Improvement (NORSU Main Campus (Bajumpandan) at NORSU Supplies and Realty GAA 2021  Megatronics 4th Floor Improvement (NORSU Main Campus (Bajumpandan) at NORSU Supplies and Realty GAA 2021  Megatronics 4th Floor Improvement (NORSU Main Campus (Bajumpandan) at NORSU Supplies and Realty GAA 2021  Megatronics 4th Floor Improvement (NORSU Main Campus (Bajumpandan) at NORSU Supplies and Realty GAA 2021  Megatronics 4th Floor Improvement (NORSU Main Campus (	Completion Of Science And Technology Center For Norsu Mabinay Campus  Completion Of Science And Technology Center For Norsu Mabinay Campus  Completion Of Science And Technology Center For Norsu Mabinay Campus  Completion Of Science And Technology Center For Norsu Mabinay Campus  Completion Of Science And Technology Center For Norsu Mabinay Campus  Completion Of Science And Technology Center For Norsu Mabinay Campus  Completion Of Science And Technology Center For Norsu Mabinay Campus  Megatronics 4th Floor Improvement (NORSU Main Campus)  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Campus)  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply  Megatronics 4th Floor Improvement (NORSU Main PER Construction and Supply Per Poponas Sara, S	Completion Of Science And Technology Center For Norsu Mabinay Campus   PER Construction and Supply   PER Construction and Campus (PER Construction and PER Construction and Campus (PER Co	Contractor   Contractor   Contractor   Contractor   Contractor   Contract   Contract	Project   Contractor   Contractor   Contractor   Contractor   Contractor   Consplction Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Science And Technology Center For   PER Construction and Supply   Completion Of Improvement (NORSU Main   PER Construction and Campus)   PER Construction and Campus   PER Construction   PER Construction and Campus   PER Construction   PER Cons	Project   Completion Of Science And Technology Center For Norsu Mabinay Campus   PER Construction and Supply   GAA 2021   P 8,700,733.76   30-Nov-22   210 12-Aug-23   65.44%   11.42%   Ongoing Science And Technology Center For Norsu Mabinay Campus   PER Construction and Supply   GAA 2021   P 8,700,733.76   30-Nov-22   210 12-Aug-23   76.71%   12.69%   Ongoing Science And Technology Center For Norsu Mabinay Campus   PER Construction and Supply   GAA 2021   P 8,700,733.76   30-Nov-22   210 12-Aug-23   76.71%   12.69%   Ongoing Science And Technology Center For Norsu Mabinay Campus   Supply   GAA 2021   P 8,700,733.76   30-Nov-22   210 12-Aug-23   81.83%   7.81%   Ongoing Science And Technology Center For Norsu Mabinay Campus   PER Construction and Supply   GAA 2021   P 8,700,733.76   30-Nov-22   210 12-Aug-23   81.83%   7.81%   Ongoing Science And Technology Center For Norsu Mabinay Campus   PER Construction and Supply   GAA 2021   P 8,700,733.76   30-Nov-22   210 12-Aug-23   81.83%   7.81%   Ongoing Science And Technology Center For Norsu Mabinay Campus   PER Construction and Supply   GAA 2021   P 8,700,733.76   30-Nov-22   210 12-Aug-23   81.83%   7.81%   Ongoing Science And Technology Center For Norsu Mabinay Campus   PER Construction and Supply   GAA 2021   P 8,700,733.76   23-Jan-23   150   22-Jun-23   83.6%   0.02%   Ongoing Science And Technology Center For Norsu Mabinay Campus   PER Construction and Supply   GAA 2021   P 8,700,733.76   23-Jan-23   150   22-Jun-23   83.6%   0.02%   Ongoing Science And Technology Center For Norsu Mabinay Campus   PER Construction and Supply   GAA 2021   P 9,7003,885.35   Dec-22   210   03-Jul-23   15.84%   11.

Prepared by:

Checked and Reviewed by:

**ENGR. JESUS B. VILLAFUERTE JR.** 

**ENGR. CHRISTOPHER B. PATRIMONIO** 

**University Engineer** Page 2 of 5 Project Development Officer II





Kagawasan Avenue. Dumaguete City, Negros Oriental, Philippines 6200
Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president office@norsu.edu.ph www.norsu.edu.ph

## STATUS OF ONGOING INFRASTRUCTURE PROJECTS AS OF 2ND QUARTER 2023

	2											
Location	Project	Contractor	Source of Fund	Contract Cost	Start Date	No. of CD's	Extended End Date	Actual	Variance	Status	Remarks	
MC2	Construction of Ground Reservoir at Bajumpandan Campus	Supreme Mega Structures Inc.	STF 2021	₱ 5,869,712.34	11-Jul-22	150	08-Dec-22	91.40%	-8.60%	Ongoing	Delay is due to the insufficient supply of materials and manpower	
MC2	Construction of Water Refilling Station (NORSU Bajumpandan Campus)	Silliman Avenue Construction and Supply										
MC2	Expansion of 60 Classroom/Academic Building for Main Campus (Bajumpandan) - A Multi Year Project (Second Bidding)	Keilana Resources and Development Corp.	GAA 2021	₱ 65,592,549.43	13-Jan-22	360	08-Aug-23	55.44%	-13.25%	Ongoing	Delay is due to the lack of resources (materials)	
MC2	Expansion of 60 Classroom/Academic Building for Main Campus (Bajumpandan) - A Multi Year Project (Second Bidding)	Keilana Resources and Development Corp.	GAA 2021	₱ 65,592,549.43	13-Jan-22	360	08-Jan-23	51.03%	-17.32%	Ongoing	On going	
MC2	Expansion of 60 Classroom/Academic Building for Main Campus (Bajumpandan) - A Multi Year Project (Second Bidding)	Keilana Resources and Development Corp.	GAA 2021	₱ 65,592,549.43	13-Jan-22	360	08-Jan-23	54.85%	-16.32%	Ongoing	Delay is due to the lack of resources (materials)	
MC2	Expansion of Criminology Gun Range Building for Main Campus (Bajumpandan)	Almana Construction and Development Corporation	GAA 2021	<b>₱</b> 26,190,000.00	6-Dec-22	330	01-Nov-23	18.23%	-14.97%	Ongoing	Delay is caused by late mobilization of manpower and equipment. Contract was demanded.	
MC2	Expansion of Criminology Gun Range Building for Main Campus (Bajumpandan)	Almana Construction and Development Corporation	GAA 2021	<b>₱</b> 26,190,000.00	6-Dec-22	330	01-Nov-23	27.48%	-15.72%	Ongoing	Delay is caused by late mobilization of manpower and equipment. Contract was demanded.	
MC2	Expansion of Criminology Gun Range Building for Main Campus (Bajumpandan)	Almana Construction and Development Corporation	GAA 2021	₱ 26,190,000.00	6-Dec-22	330	01-Nov-23	36.07%	-29.54%	Ongoing	Delay is caused by late mobilization of manpower and equipment. Contract was demanded.	
MC2	Repair and Renovation of the College Of Engineering and Architecture	Silliman Avenue Construction and Supply										

Prepared by:

Checked and Reviewed by:

**ENGR. JESUS B. VILLAFUERTE JR.** 

**ENGR. CHRISTOPHER B. PATRIMONIO** 

Project Development Officer II University Engineer Page 3 of 5





Kagawasan Avenue. Dumaguete City, Negros Oriental, Philippines 6200 18Q19869 Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph www.norsu.edu.ph

# LIST OF COMPLETED INFRASTRUCTURE PROJECTS FOR THE 2ND QUARTER 2023

Location	Project	Contractor	Contract Cost	Start Date	No. of CD's	Original End Date	End Date	Actual	Variance	Status	Remarks
BCC1	Construction of New Academic & Administration Building (Phase 1)	Rism Builders and Construction Services Inc.	₱8,310,000.00	5/31/2022	290	17-Mar-23	3/17/2023	100.00%	0.00%	Completed- Accepted	Completed March 23, 2023. Accepted May 4, 2023
BCC1	Construction of New Academic & Administration Building (Phase 1)	Rism Builders and Construction Services Inc.	₱8,310,000.00	5/31/2022	290	17-Mar-23	3/17/2023	100.00%	0.00%	Completed- On Punchlist	Completed March 23, 2023, under punchlist
BCC1	Construction of New Academic & Administration Building (Phase 1)	Rism Builders and Construction Services Inc.	₱8,310,000.00	5/31/2022	290	17-Mar-23	3/17/2023	100.00%	0.00%	Completed- On Punchlist	Completed March 23, 2023 and under punchlist
BSC	Completion of Dormitory at NORSU Bayawan-Sta Catalina Campus	Micro-Asia Builders Corporation	₱40,120,000.00	27-Aug-21	330	23-Jul-22	1/31/2023	100.00%	0.00%	Completed- Accepted	Completed January 31, 2023. Accepted May 30, 2023
BSC	Completion of Dormitory at NORSU Bayawan-Sta Catalina Campus	Micro-Asia Builders Corporation	₱40,120,000.00	27-Aug-21	330	23-Jul-22	1/31/2023	100.00%	0.00%	Completed- On Punchlist	Completed January 31, 2023, under punchlist
BSC	Construction of CBA Building (Phase 2)	Alesca Construction Services	1980020.59	1/25/2023	90	4/25/2023	4/25/2023	100.00%	0.00%	Completed- Accepted	Completed March 23, 2023. Accepted May 4, 2023
GCC	Construction of 2 Storey Six Classroom Academic and Laboratory Building for Guihilngan Campus	Keilana Resources and Development Corp.	₱18,991,137.70	11-Aug-21	300	7-Jun-22	11/16/2022	100.00%	0.00%	Completed- On Punchlist	Completed March 17, 2023, under punchlist
GCC	Construction of Campus Perimeter Fence at NORSU Guihulngan Campus (Negotiated Procurement)	MG Construction	₱2,963,640.00	17-Sep-21	90	16-Dec-21	12/16/2021	100.00%	0.00%	Completed- On Punchlist	Completed October 19, 2022, under punchlist
MC2	Construction of Road Network Phase 1	Rism Builders and Construction Services Inc.	₱4,199,000.00	12-Dec-22	120	11-Apr-23	5/3/2023	100.00%	0.00%	Completed- Accepted	Completed April 29, 2023, and accepted June 23, 2023
MC2	Construction of Road Network Phase 1	Rism Builders and Construction Services Inc.	₱4,199,000.00	12-Dec-22	120	11-Apr-23	5/3/2023	100.00%	0.00%	Completed- On Punchlist	Completed April 29, 2023, under punchlist

Checked and Reviewed by: Prepared by:

**ENGR. JESUS B. VILLAFUERTE JR.** 

**ENGR. CHRISTOPHER B. PATRIMONIO** 

**University Engineer** Page 4 of 5 Project Development Officer II





RA 9299 Republic of the Philippines June 25, 2004

NEGROS ORIENTAL STATE UNIVERSITY NOTS (1927)







Kagawasan Avenue. Dumaguete City, Negros Oriental, Philippines 6200 18Q19869 Phone: (63) (35) 225-9400 Fax: 225-4751 Email: president.office@norsu.edu.ph www.norsu.edu.ph

## LIST OF COMPLETED INFRASTRUCTURE PROJECTS FOR THE 2ND QUARTER 2023

Location	Project	Contractor	Contract Cost	Start Date		Original End Date	Extended End Date	Actual	Variance	Status	Remarks
MC2	Construction of Water Refilling Station (NORSU Bajumpandan Campus)	Silliman Avenue Construction and Supply									
SIA	HM Laboratory/Cafeteria Building Phase 2	Rism Builders and Construction Services Inc.	₱4,639,000.00	31-May-22	180	27-Nov-22	11/27/2022	100.00%	0.00%	Completed- Accepted	Completed January 9, 2023 and Accepted May 18, 2023

Checked and Reviewed by:

**ENGR. JESUS B. VILLAFUERTE JR.** 

Prepared by:

**ENGR. CHRISTOPHER B. PATRIMONIO** 

**University Engineer** Page 5 of 5 Project Development Officer II